

**Veenstra & Kimm Inc.**

**Weekly Report for Sycamore Dr.**

**1/5/2020**

to

**1/11/2020**

**General Contractor**

BWC Inc.  
Brandon Hansen Superintendent (563-321-8669)

**Sub-Contractors**

BWC - Earthwork  
Clinton Engineering - concrete  
S.A.M.S - Seeding/ Sod & Erosion control

Inspector: **Luke Towne (cell) 309-738-9462**

Award Date - 4/15/2019  
Substantial Completion Date - 05/15/2019  
Final Completion Date - 6/15/2020  
Award Amount - \$2,129,641.25

**Week of 01/05/2020 Key items to be completed:**

- Prepare Phase III (East) at the very north end for concrete - late in the week
- Clinton Eng. Pouring catch basins at Deer Ridge & Tar - early in the week
- Clinton Eng. Pouring Phase III (East) at the north end - late in the week

Sunday

1/5/2020

Inspector:

- no contractors on site today

Monday

1/6/2020

Inspector:

[Empty text box for Monday's notes]

Tuesday

1/7/2020

Inspector: **Luke Towne (cell) 309-738-9462**

BWC prepped Phase III (East) and brought it to final grade, ready for concrete  
BWC also cut down and began to remove the marked trees in Quad D.  
Clinton Eng. Cleaned & Tared the remainder of Sycamore Dr. to the South end

Wednesday

1/8/2020

Inspector: **Luke Towne (cell) 309-738-9462**

BWC was off site today  
Clinton Eng. Prepped Phase III (East), North end.

Thursday

1/9/2020

Inspector: **Luke Towne (cell) 309-738-9462**

Clinton Eng. Poured Phase III (East), North end  
BWC removed some downed tree lumber from Quad D lot

Friday

1/10/2020

Inspector: **Luke Towne (cell) 309-738-9462**

Prepare Inlets for concrete Phase III, Saw cut

Saturday

1/11/2020

Inspector:

[Empty text box for Saturday's notes]



Blowing out the saw joints for Tar



Pouring North end of Phase III

**Week of 01/12/2020 Key items to be completed (weather permitting) - Look Ahead:**

- Clinton Eng. Pouring the remainder of Phase III (West) - late in the week
- possibly begin prep work for the retaining walls - beginning of week