

Veenstra & Kimm Inc.

Weekly Report for Sycamore Dr.

1/12/2020

to

1/18/2020

General Contractor

BWC Inc.
Brandon Hansen Superintendent (563-321-8669)

Sub-Contractors

BWC - Earthwork
Clinton Engineering - concrete
S.A.M.S - Seeding/ Sod & Erosion control

Inspector: **Luke Towne (cell) 309-738-9462**

Award Date - 4/15/2019
Substantial Completion Date - 05/15/2019
Final Completion Date - 6/15/2020
Award Amount - \$2,129,641.25

Week of 01/12/2020 Key items to be completed:

- Pour Phase III (East) catch basins North end - early in the week
- BWC to continue cleanup - throughout the week (weather permitting)

Sunday

1/12/2020

Inspector:

- no contractors on site today

Monday 1/13/2020 Inspector: **Luke Towne (cell) 309-738-9462**

BWC cleaned up site material and sanded roads

Tuesday 1/14/2020 Inspector: **Luke Towne (cell) 309-738-9462**

BWC removed more equipment from the site
Clinton Eng. Poured phase III East basins
Clinton Eng. Tared phase III East new pavement

Wednesday 1/15/2020 Inspector: **Luke Towne (cell) 309-738-9462**

BWC spread salt ~9:30 am, removed some material from site.

Thursday 1/16/2020 Inspector: **Luke Towne (cell) 309-738-9462**

Clinton Eng. Removed blankets from last weeks pour and general cleanup
BWC placed rock to make drives accessible again, they also continued tree cleanup in Quad-D area

Friday 1/17/2020 Inspector:

Saturday 1/18/2020 Inspector:



Sanding Sycamore Dr.



Pouring Phase III East Basins





Placing rock to make driveways accessible again.

Week of 01/19/2020 Key items to be completed (weather permitting) - Look Ahead:

- BWC to begin round a bout excavation - middle of the week (weather permitting)
- possibly begin prep work for the retaining walls - beginning of week (weather permitting)